

Date:

Name of person to operate equipment.....

Superheated steam unit handling – Check list before operation

Please complete the following questions before using the equipment. All processes/ steps need to be marked as Done (✓) before proceeding to use.

Process/step	Done (✓) / Incomplete (X)	Observations
Operator has all necessary and mandatory PPE to perform task <ul style="list-style-type: none"> • Safety shoes • Goggles • Water and heat proof apron & gloves • Ear protection 		
Operator in charge of the SHS equipment has been trained.		
Operator is aware that equipment surface stays hot even after turning it off following usage and will proceed with caution.		
Operator is aware that the unit is tilted forward at a 1-5 degree angle w/ exit nozzle slightly lower than center line of unit.		
The equipment is connected to a power source in the manual’s specified range, and outlet is GFCI.		
All water lines are connected securely.		
If using backpack unit, the water level is filled at least until 1 L of the backpack compartment		
Pump is properly set up according to manual		
Water supplied to unit is distilled or 99.98% pure		
Equipment runs for 10 minutes before use		
Exit nozzle is not blocked or clogged		
If using backpack unit, harness is properly secured and positioned.		

Signature of person that completed checklist.....